

LEGEND (NARRATIVE)

SEGMENT A: Coliseum Dr. to Bass Pro Entrance
Project to be rebid in May 2016
Construction to start late summer 2016
Construction completion spring 2017

SEGMENT B: Pine Chapel Rd. to the Coliseum
Lighting and concrete repairs are complete.
Project complete.

SEGMENT C: Coliseum to Freeman Dr.
Design to be completed late summer 2016
Construction start late fall 2016
Completion late spring 2017

SEGMENT D: Freeman Dr.
Design to be completed late summer 2016
Construction start late fall 2016
Completion late spring 2017

SEGMENT E: Newmarket Timber Walkway
Project to be awarded to low bidder
Construction start late summer 2016
Completion spring 2017

**Hampton, Virginia
Central Park Trail**



Scale: 1" = 250'
NORTH
250 125 0 250'
July, 2016 Dept. of Public Works - Engineering Services

